

# Our New School Site



The following work has been completed recently:

- Windows have been installed on the west and south sides
- Work on the roof of the main building and sports hall
- Starting to construct internal walls on the ground and first floors
- Installation of the internal roof upright
- Starting the brickwork on the sports hall



# Recent photographs



North elevation SFS now complete



West and North elevation with windows being installed to the west





# Recent photographs



Date 29/9/20  
Derby Cathedral School HMD.0313



Sports hall roof membrane operations ongoing, brickwork to façade now complete



Roof materials being loaded onto the roof. Note cladding due Mid October to the remaining façade of the sports hall





# Recent photographs



**bam** Date 29/9/20  
Derby Cathedral School HMD.0313



Inside blockwork to sports changing and stairs to fitness suite



Inside sports hall blockwork and scaffold





# Recent photographs



Date 29/9/20  
Derby Cathedral School HMD.0313



↑ Sports hall SFS west installed



Final SFS framing to south East section



North elevation main school SFS complete



Windows now being installed to the South elevation



# Recent photographs



**bam** Date 29/9/20  
Derby Cathedral School HMD.0313



Roof light upstands installed to main roof




East elevation SFS complete



All roof decking now complete



# Recent photographs



Date 29/9/20  
Derby Cathedral School HMD.0313




Windows being prepped for install first floor



Sports hall north elevation operations



Slabs now cleared for internal wall installations



Base track for internal walls now commenced





## What is happening next...

- Roof felting to be built up
- Build internal walls in the main building
- Continue to install the windows
- Build the brickwork on the outside of the main building
- Install the external cladding on the sports hall
- Install the glass on the roof light in the main building