



Isle of Ely Primary School

Welcome to the latest Kier Newsletter for Isle of Ely Primary School. These regular publications will keep you updated with progress on site. Kier Construction operates throughout the UK. This project is delivered by the Eastern region, and managed out of our Cambridge Office.

Progress on site to date

Kier is nearing completion of this new build 630 place primary school. We have completed Phase 1 of the new building, which involved Key Stage 1 classrooms, offices, the Library, School Hall, Staff areas and Kitchen along with external play and communal areas.

We are on programme to complete and hand over the project in Spring 2016.



Ongoing activities

Phase 2 is nearing completion, with carpets and final decorations remaining. External play areas are now complete.

The toucan crossing on Lynn Road is currently under construction and is due for completion in late March. Traffic lights will be in use during this time. At the same time, we are carrying out resurfacing works and other improvements associated with the crossing to avoid future disruption.

The site access roads continue to progress with drainage now complete and kerbs being installed.

Project Programme

March - May

- Access roads and footpaths
- Toucan crossing to Lynn Road
- Carpeting
- Final decorations

Contact us

Our nominated site contacts are Jason Spurling, Steve Cory and Dave Allen.

Keith: 07805 300576

Steve: 07776 204821

Dave: 07791 718303

Write to us

Alternatively, you can write to us at our main office:

Kier Construction
Building 3000
Cambridge Research Park
Waterbeach
Cambridgeshire
CB25 9PD

t: 01223 205 900



Simon Bates
Contracts
Manager

Office-based but attends site regularly.



Max Pearson
Senior Project
Manager

Site based. Overall site management.



Keith Marriott
Site Manager

Site based. Manages site activities and safety.



Steve Cory
Site Manager

Site based. Manages site activities and safety.



Dave Allen
Site Manager

Site based. Manages site activities and safety.



Ian Gardiner
Quantity
Surveyor

Site based. Responsible for managing cost.

Considerate Constructors Scheme

The site is registered with the Considerate Constructors Scheme, which is an independently audited assessment of a project's consideration for the local community, its operatives and the environment.

As part of our commitment, we will do what we can to minimise disruption from the project. If you have any concerns, please do not hesitate to contact us.

We were last audited in July 2015, and received 'Excellent' or 'Exceptional' in all five categories. As part of our commitment to the local community, we provided a weekly placement on site for a member of the local 6th form throughout the Autumn term.

Working hours

Our general working hours are 07:30 - 17:30 Monday to Friday. Occasionally, we may work on Saturday mornings from 08:00 - 13:00.

Car Parking

All contractor parking is on site in a dedicated parking area adjacent to the site accommodation. This keeps disruption to an absolute minimum.

Deliveries and site traffic

All traffic enters and exits the site via an existing field entrance, and all deliveries are directed straight into site to avoid disturbance and traffic congestion on the public highway. A gateman is located at the entrance to control and direct deliveries.

